

HIGHLIGHTS:

WIN 26574.00 Cromwell Bridge Replacement over Cromwell Brook – Town of Bar Harbor.

The prime contractor, T-Buck Construction, has continued to prepare for the abutment 1, southerly side of the project. They have set the required sheet pile coffer and currently work to secure the coffer prior to backfilling and rough grading. Traffic has been flowing through the site to the transfer station with no interruptions. Once the abutment 1 side has been rough graded, they will transfer to the abutment 2 northerly side and begin preparations there for the launching of the ACROW Temporary special detour bridge.





