

MaineDOT

HIGHLIGHTS:

**WIN 26574.00 Cromwell Bridge Replacement over Cromwell Brook – Town of Bar Harbor.**

The prime contractor, T-Buck Construction, has completed much work in the past several weeks. They have completed all excavations, re-grading, forming and placement of the proposed concrete sidewalk. The last concrete placement was completed today. Backfilling of common borrow and then ASCG subbase course gravel has been placed on both sides of the bridge and fine graded for the left lane only. A pre-pavement meeting has been scheduled, and the contractor has scheduled to pave the left lane only next week. Once the lane is paved, traffic will be transferred into the newly paved lane over the new bridge and still maintain an alternating one-lane traffic pattern while they remove the temporary bridge. The contractor is currently well ahead of the submitted schedule of work. The right lane of the proposed road will not be paved until spring.







