

## Maine Department of Transportation Update:

### HIGHLIGHTS:

WIN 26574.00 Cromwell Bridge Replacement over Cromwell Brook – Town of Bar Harbor. T-Buck Construction, the prime contractor, has mobilized and begun substantial work on the site. All erosion control measures, and construction signage have been placed. They currently work on grubbing and constructing the approaches to the Temporary Special Detour bridge and will be setting the crane mat abutments for the ACROW temporary bridge deployment. The ACROW temporary bridge has been delivered to the site. The current alternating lane timed signals will remain in place and functional with no closure or delay to the current traffic pattern. Once the temporary bridge is in place, approaches completed and paved, the traffic will be moved to the special detour.



